

# Commission District 1

## Public Works Engineering Division

### November 2009 Monthly Report

PROJECT				CURRENT			CONSTRUCTION		
Type	Project Name	Project Location		Phase	%	Phase Comp.	Start	Complete	Manager
		From:	To:						
Intersection	Apopka Vineland Rd I	@ Conroy-Windermere Rd		Design	0	Jul 2010	Oct 2010	Apr 2011	Luis Alvan
Intersection	Central Florida Pkwy	@ John Young Pkwy		Design	60	Apr 2010	Jul 2010	Dec 2010	Luis Alvan
Intersection	Dr. Phillips Blvd	@ Wallace Rd		Bid	85	Jan 2010	Apr 2010	Oct 2010	Luis Alvan
Intersection	Dr. Phillips Blvd IV	@ Sand Lake Rd		Design	60	Jan 2010	Apr 2010	Oct 2010	Luis Alvan
Intersection	Old Winter Garden Rd.	@ Mission Rd		Negotiations	95	Dec 2009	Sep 2010	Feb 2011	Luis Alvan
Intersection	Reams Rd	@ Center Dr		Design	60	Dec 2009	Mar 2010	Sep 2010	Luis Alvan
Roadway	Clarcona-Ocoee Rd III (East)	East of Clarke Rd	Hiawasse Rd	Construction	3	Sep 2011	Sep 2009	Sep 2011	Julie Naditz
Roadway	Clarcona-Ocoee Rd III (West) B	SR 429	East of Clarke Rd	ROW	82	Dec 2009	Mar 2010	Mar 2012	Roberto Ng
Roadway	Connector Road (Fenton Street)	Palm Parkway	Apopka Vineland Rd	Design	60	Feb 2010	TBD		Roberto Ng
Roadway	CR 535 Segment A	Magnolia Park Ct	South of SR 429	Design	95	Feb 2010	Jul 2010	Jul 2012	Juan Curi
Roadway	CR 535 Segment C	Ficquette Rd	300' S of Butler Ridge Dr	Construction	6	Oct 2010	Jul 2009	Oct 2010	Julie Naditz
Roadway	CR 535 Segment E	1900' south of CR 535	Ficquette Rd	Construction	6	Oct 2010	Jul 2009	Oct 2010	Julie Naditz
Roadway	Ficquette Road Segment F	1327' S.of Overstreet Rd	835' S. of Fossick Rd	Design	85	Jun 2010	TBD		Juan Curi
Roadway	Good Homes Rd I (FDOT)	SR 408	Honolulu Dr	Construction	15	Sep 2010	Jan 2009	Sep 2010	Julie Naditz
Roadway	International Drive	North Westwood Blvd	South Westwood Blvd	RFP	70	Nov 2009	Jun 2011	Dec 2012	Abdul Azim
Roadway	Taft-Vineland Rd Ext. (Ph 2)	Cen. Fl. Pkwy	John Young Pkwy	Construction	63	Dec 2009	Jan 2009	Dec 2009	Julie Naditz
Roadway	Wildwood Area Rd Network I	International Drive	South of I-4	Design	95	Jan 2010	Jul 2010	Jul 2012	Roberto Ng
Roadway	Wildwood Area Rd Network II	South of I-4	Palm Pkwy	Design	95	Jan 2010	Jul 2010	Jul 2012	Roberto Ng
Sidewalk	Apopka Vineland Rd	Sawmill Blvd	Shubert St	Construction	0	Feb 2010	Oct 2009	Feb 2010	Julie Naditz

# Commission District 1

## Transportation Planning Division

*November 2009 Monthly Report*

PROJECT				CURRENT			CONSTRUCTION		
Type	Project Name	Project Location		Phase	%	Phase Comp.	Start	Complete	Manager
		From:	To:						
FDOT	I-4 (Special Use/Express Lanes	Kirkman Rd	SR 434 in Seminole Co.	Design			Jul 2013		FDOT
FDOT	SR 438 Silver Star Rd	Ocoee-Apopka Rd	Ridgefield Ave	Resurface			Jul 2009		FDOT
FDOT	SR 50 (Colonial Dr) W1	Lake County Line	E of Florida's Turnpike	Construction			Jul 2009		FDOT
FDOT	SR 50 (Colonial Dr) W2	E of Florida's Turnpike	CR 545 (Avalon Rd)	Design	100		Jul 2012		FDOT
FDOT	SR 50 (Colonial Dr) W3	CR 545 (Avalon Rd)	SR 429 (W. Beltway)	Design	100		Jul 2010		FDOT
FDOT	SR 50 (Colonial Dr) W4	SR 429 (W. Beltway)	Good Homes Rd	Design			TBD		FDOT
FDOT	SR 50 (Colonial Dr) W5	Good Homes Rd	Pine Hills Rd	Construction			Jan 2009		FDOT
FDOT	SR 537 (Dillard St)	SR 50 (Colonial Dr)	SR 438 (Silver Star Rd)	Resurface			Jul 2009		FDOT
FDOT	US 192	Lake County Line	Osceola County Line	Design			TBA		FDOT

# Commission District 2

## Public Works Engineering Division

*November 2009 Monthly Report*

PROJECT				CURRENT			CONSTRUCTION		
Type	Project Name	Project Location		Phase	%	Phase Comp.	Start	Complete	Manager
		From:	To:						
<b>Bridge</b>	Campo Way Bridge	Over Little Wekiva	River	Bid	10	Apr 2010	Apr 2010	Aug 2010	Damian Czapka
<b>Intersection</b>	Indian Hills Rd.	@Powers Dr		Bid	95	Dec 2009	Jan 2010	Jun 2010	Luis Alvan
<b>Intersection</b>	Thompson Rd II	@ Votaw Rd		Construction	6	Apr 2010	Oct 2009	Apr 2010	Julie Naditz
<b>Intersection</b>	Wekiva Springs Rd II	@ Clay Springs Elem.		Construction	100	Sep 2009	Jun 2009	Sep 2009	Julie Naditz
<b>Roadway</b>	All American Blvd	Clarcona-Ocoee Rd	Kennedy Blvd	Design	100	Jun 2009	TBD		Luis Alvan
<b>Roadway</b>	Clarcona-Ocoee Rd III (East)	East of Clarke Rd	Hiawassee Rd	Construction	2	Sep 2011	Sep 2009	Sep 2011	Julie Naditz
<b>Roadway</b>	Edgewater Dr I	Pine Hills Rd	Clarcona-Ocoee Rd	Design	50	Oct 2010	TBD		Luis Alvan
<b>Roadway</b>	Kennedy Blvd	Forest City Rd	Wymore Rd	Design	95	Mar 2010	TBD		Roberto Ng
<b>Roadway</b>	Lake Destiny Drive	North of Lee Rd	South of Kennedy Blvd	Study	100	Sep 2007	TBD		Roberto Ng
<b>Roadway</b>	Rock Springs Rd	Ponkan Rd	Kelly Park Rd	Construction	97	Oct 2009	Feb 2007	Oct 2009	Julie Naditz
<b>Sidewalk</b>	13th St I	Ocoee Apopka Rd	S. Highland Ave	Construction	0	Dec 2009	Oct 2009	Dec 2009	Julie Naditz
<b>Sidewalk</b>	Powers Drive	Silver Star Rd North	Clarcona Ocoee Rd	Construction	0	Dec 2009	Oct 2009	Dec 2009	Julie Naditz

# Commission District 2

## Transportation Planning Division

*October 2009 Monthly Report*

PROJECT				CURRENT			CONSTRUCTION		
Type	Project Name	Project Location		Phase	%	Phase Comp.	Start	Complete	Manager
		From:	To:						
FDOT	I-4 (Special Use/Express Lns)	Kirkman Rd	SR 434 Seminole County	Design			TBA		FDOT
FDOT	SR 423 (John Young Pkwy/Lee Rd)	SR 50	Wymore Rd	Resurface			July 2010		FDOT
FDOT	SR 424/434	Par St	Callaway Dr	Resurface			Jul 2012		FDOT
FDOT	SR 434 (Forest City Rd)	Forest City Rd	Lee Rd/John Young Pkwy	Design	100		TBA		FDOT
FDOT	SR 434.	Edgewater Dr	Greenleaf Dr	Bid			TBA		FDOT
FDOT	SR 438 (Silver Star Rd) B	CR 435 (Hiawassee Rd)	Princeton St	Resurface			Jul 2009		FDOT
FDOT	SR 438 (Silver Star Rd) C	US 441	Smith St/Coolidge	Resurface			Jul 2009		FDOT
FDOT	US 441	Shader Rd	Apopka City Limit	Resurface			Jul 2009		FDOT
OOCEA	SR 414 (Maitland Blvd Ext Ph1)	US 441 South	Hiawassee Rd	Construction	99		Mar 2007	May 2009	OOCEA
OOCEA	SR 414 (Maitland Blvd.Ext Ph1)	West of CR 435	Hiawassee Rd	Construction	99		Mar 2007	Feb 2009	OOCEA
OOCEA	SR 414 John Land Apopka Expwy	West of CR 435	SR 429	Construction	99		Aug 2007	Feb 2009	OOCEA
OOCEA	SR 429 (Wekiva Parkway)	US 441(Orange)	I-4 (Sem)/US 441(Lake)	PD&E			TBA		OOCEA

# Commission District 3

## Public Works Engineering Division

### November 2009 Monthly Report

PROJECT				CURRENT			CONSTRUCTION		
Type	Project Name	Project Location		Phase	%	Phase Comp.	Start	Complete	Manager
		From:	To:						
<b>Bridge</b>	Harrell Road Bridge	Over Little Econ	River	Bid	10	Apr 2010	Apr 2010	Nov 2010	Damian Czapka
<b>Intersection</b>	Chicksaw Trail VIII	@ Liberty M.S. entrance		Design	95	Dec 2009	Mar 2010	Sep 2010	Luis Alvan
<b>Roadway</b>	East-West Road - Seg .1	Semorán Blvd	Harrell Rd	Design	100	Feb 2009	TBD		Juan Curi
<b>Roadway</b>	East-West Road - Seg. 2	Harrell Rd	Dean Rd	Design	90	Dec 2009	TBD		Damian Czapka
<b>Roadway</b>	Econlockhatchee Tr III - North	North of SR 408	Colonial Dr (SR 50)	Design	60	Jun 2010	Jan 2013	Jan 2015	Roberto Ng
<b>Roadway</b>	Econlockhatchee Tr III - South	Lake Underhill Rd	North of SR 408	Design	45	Jun 2010	TBD		Roberto Ng
<b>Roadway</b>	Lake Underhill Rd. VIII	Goldenrod Rd	Chickasaw Tr (South of)	ROW	50	Jul 2010	Dec 2010	Jun 2011	Juan Curi
<b>Roadway</b>	Rouse Rd Section 1	Lake Underhill Rd	Colonial Dr (SR 50)	ROW	100	Sep 2009	TBD		Juan Curi
<b>Roadway</b>	Rouse Rd Section 2	Colonial Dr (SR 50)	Corporate Blvd	Construction	65	Apr 2010	Jan 2008	Apr 2010	Julie Naditz
<b>Roadway</b>	Valencia College Ln	Goldenrod Rd	Econlockhatchee Tr	Design	75	May 2010	TBD		Abdul Azim
<b>Sidewalk</b>	Forsyth Rd.	Forsyth Oak Court	Yucatan Drive	Construction	0	Nov 2009	Oct 2009	Nov 2009	Julie Naditz
<b>Sidewalk</b>	Kline St	Tucker Ave	Cul-de-sac	Construction	0	Mar 2010	Jan 2010	Mar 2010	Julie Naditz
<b>Sidewalk</b>	Montezuma Tr	Cul-de-sac	Chickasaw Tr	Construction	0	May 2010	Mar 2010	May 2010	Julie Naditz
<b>Sidewalk</b>	Renee Ave	Millinocket	SR 50	Construction	0	Mar 2010	Dec 2009	Mar 2010	Julie Naditz
<b>Sidewalk</b>	Santa Rosa	Old Cheney Hwy	Colonial Dr	Construction	0	Jul 2010	May 2010	Jul 2010	Julie Naditz
<b>Sidewalk</b>	Tucker Av I	Oleander	Colonial Dr	Design	40	Dec 2010	Apr 2010	Feb 2011	Juan Curi
<b>Sidewalk</b>	Westfall Dr.	Lancewood Dr	Union Park m/s	Construction	100	Sep 2009	Dec 2008	Sep 2009	Julie Naditz
<b>Sidewalk</b>	Yucatan Drive	Forsyth Rd	S. Alder Drive	Construction	0	Jan 2010	Nov 2009	Jan 2010	Julie Naditz

# Commission District 3

## Transportation Planning Division

*November 2009 Monthly Report*

PROJECT				CURRENT			CONSTRUCTION		
Type	Project Name	Project Location		Phase	%	Phase Comp.	Start	Complete	Manager
		From:	To:						
FDOT	I-4 (Special Use/Express Lanes	Kirkman Rd	SR 434 in Seminole Co.	Design			Jul 2013		FDOT
FDOT	SR 50 (Colonial Dr) E1	W of SR 436 (Semoran Blvd)	1.7m East of SR 417	Construction			Jan 2008	Dec 2010	FDOT
FDOT	SR 50 (Colonial Dr) E2	E of SR 417 (GreeneWay)	CR 425 (Dean Rd)	Construction			Dec 2010		FDOT
FDOT	SR 50 (Colonial Dr) E3	CR 425 (Dean Rd)	E of Old Cheney Hwy	Design			Aug 2012		FDOT
FDOT	SR 526 (Robinson St)	Mills Ave	Primrose Ave	Bid			July 2010		FDOT
FDOT	SR 527 (Orange Ave)	Colonial Dr	Orlando Ave	Resurface			Jul 2009		FDOT
OOCEA	SR 408 (E/W Expwy) IV	Crystal Lake Dr	Conway Rd	Construction	81		Sept 2007	Feb 2010	OOCEA
OOCEA	SR 408 (E/W Expwy) V	Conway Rd	Goldenrod Rd	Construction	99		Oct 2006	Oct 2009	OOCEA
OOCEA	SR 408 (E/W Expwy) VI	Goldenrod Rd	Chickasaw Tr	Design			May 2007		OOCEA
OOCEA	SR 408 (E/W Expwy) VII	Chickasaw Tr	SR 417 (GreeneWay)	Design			Aug 2007		OOCEA
Roadway	Lake Underhill Rd. 2	Goldenrod Rd	Rouse Rd	RCA	75		TBD		Brian Sanders

# Commission District 4

## Public Works Engineering Division

### November 2009 Monthly Report

PROJECT				CURRENT			CONSTRUCTION		
Type	Project Name	Project Location		Phase	%	Phase Comp.	Start	Complete	Manager
		From:	To:						
<b>Bridge</b>	Thorpe Road Bridge	Over Rossman-Goodman	Canal	Bid	10	Apr 2010	Apr 2010	Aug 2010	Damian Czapka
<b>Intersection</b>	Landstar Blvd.	@ Chicago Woods Blvd		Design	55	Mar 2010	May 2010	Oct 2010	Luis Alvan
<b>Intersection</b>	Waterford Chase Pkwy I	@ Avalon Park Blvd		Design	100	Nov 2009	Feb 2010	Jul 2010	Luis Alvan
<b>Roadway</b>	Alafaya Trail Widening - V	Avalon Park Blvd	Mark Twain Blvd	Design/RW	10	Apr 2010	Jul 2010	Jul 2012	Damian Czapka
<b>Roadway</b>	Boggy Creek Rd III	Osceola County Line	SR 417 (GreeneWay)	Design	90	Dec 2009	Oct 2011	Mar 2013	Damian Czapka
<b>Roadway</b>	Holden Ave I(Phase I)	John Young Pkwy	Orange Blossom Tr	Design	100	Jul 2009	Jan 2012	Jan 2014	Roberto Ng
<b>Roadway</b>	Innovation Way, Ph II	Beachline Interchange		Design	65	Aug 2010	Jan 2011	Jun 2012	Juan Curi
<b>Roadway</b>	Narcoosee Road	Boggy Creek	SR 417	Construction	20	Apr 2011	Apr 2009	Apr 2011	Julie Naditz
<b>Roadway</b>	Road E	Innovation Way	Beachline Expy	Construction	2	Dec 2010	Sep 2009	Dec 2010	Julie Naditz
<b>Roadway</b>	Taft-Vineland Rd I	Orange Blossom Tr	Orange Ave	Design	70	Mar 2010	Mar 2012	Feb 2014	Damian Czapka
<b>Roadway</b>	Wetherbee Rd Phase III	1.76 Miles of Landstar Blvd	Boggy Creek Rd	Construction	50	Mar 2010	Feb 2009	Mar 2010	Julie Naditz
<b>Roadway</b>	Wetherbee Road Phase IV	West of Florida's Turnpike	Orange Ave	Negotiations	80	Dec 2009	Apr 2011	Sep 2012	Abdul Azim
<b>Sidewalk</b>	Anno St	Lancaster Rd	Oak Ridge Rd	Construction	0	Oct 2010	Oct 2009	Oct 2010	Julie Naditz
<b>Sidewalk</b>	Calypso Drive	Lancaster Rd	Pierce Ave	Construction	0	Oct 2010	Oct 2009	Oct 2010	Julie Naditz
<b>Sidewalk</b>	Durmont Street	Lancaster Rd	Oak Ridge Rd	Construction	0	Oct 2010	Oct 2009	Oct 2010	Julie Naditz
<b>Sidewalk</b>	Fairlane Avenue	Jason St	Randolf St	Construction	0	Oct 2010	Oct 2009	Oct 2010	Julie Naditz
<b>Sidewalk</b>	Fillmore Ave.	Jason St	Anno St	Construction	0	Oct 2010	Oct 2009	Oct 2010	Julie Naditz
<b>Sidewalk</b>	Jason St	Lancaster Rd	Oak Ridge Rd	Construction	0	Oct 2010	Oct 2009	Oct 2010	Julie Naditz
<b>Sidewalk</b>	Sheryl Ann Dr.	Lancaster Rd	Pierce	Construction	0	Oct 2010	Oct 2009	Oct 2010	Julie Naditz

# Commission District 4

## Public Works Engineering Division

*November 2009 Monthly Report*

PROJECT				CURRENT			CONSTRUCTION		
Type	Project Name	Project Location		Phase	%	Phase Comp.	Start	Complete	Manager
		From:	To:						
<b>Sidewalk</b>	Wallace St	Jason St	Anno St	Construction	0	Oct 2010	Oct 2009	Oct 2010	Julie Naditz
<b>Sidewalk</b>	Wallace St I	Orange Ave	Randolph Ave	Construction	0	Oct 2010	Oct 2009	Oct 2010	Julie Naditz
<b>Sidewalk</b>	Winegard Road	Lancaster Rd	Oak Ridge Rd	Construction	0	Oct 2010	Oct 2009	Oct 2010	Julie Naditz

# Commission District 4

## Transportation Planning Division

*November 2009 Monthly Report*

PROJECT				CURRENT			CONSTRUCTION		
Type	Project Name	Project Location		Phase	%	Phase Comp.	Start	Complete	Manager
		From:	To:						
FDOT	Conway Rd (CR 506)	Beeline Expwy (SR 528)	Hoffner Ave (SR 15)	Construction	80		Jan 2008		FDOT
FDOT	I-4 (Special Use/Express Lns)	Kirkman Rd	SR 434 Seminole County	Design			TBA		FDOT
FDOT	SR 15 (Hoffner/Narcoossee Rd)	Beeline Expwy (SR 528)	Conway Rd (CR 506)	Design			TBA		FDOT
FDOT	SR 15.	Lee Vista Blvd	Conway Rd	Design			Jul 2013		FDOT
FDOT	SR 50 (Colonial Dr) E3	CR 425 (Dean Rd)	E of Old Cheney Hwy	Design			Aug 2012		FDOT
Roadway	Lake Underhill Rd. 2	Goldenrod Rd	Rouse Rd	RCA	75		TBD		Brian Sanders

# Commission District 5

## Public Works Engineering Division

### November 2009 Monthly Report

PROJECT				CURRENT			CONSTRUCTION		
Type	Project Name	Project Location		Phase	%	Phase Comp.	Start	Complete	Manager
		From:	To:						
<b>Bridge</b>	Taylor Creek Rd II Bridge	On Taylor Creek Rd	2.6 mi S of SR 50	Bid	10	Apr 2010	Apr 2010	Jan 2011	Damian Czapka
<b>Intersection</b>	Chuluota Rd.	@ Lake Pickett Rd		Negotiations	90	Nov 2009	Jul 2010	Dec 2010	Luis Alvan
<b>Intersection</b>	Lake Pickett Rd VI	@ Colonial Dr (SR 50)		ROW	100	Sep 2008	Oct 2010	Sep 2012	Luis Alvan
<b>Intersection</b>	McCulloch Rd.	@ N. Tanner Rd		Construction	80	Jan 2010	Aug 2009	Jan 2010	Julie Naditz
<b>Intersection</b>	Science Dr	@ Alafaya Tr		Design	95	Dec 2009	Mar 2010	Aug 2010	Luis Alvan
<b>Intersection</b>	University Blvd.	@ Goldenrod Rd		Bid	80	Dec 2009	Jan 2010	Jul 2010	Luis Alvan
<b>Roadway</b>	East-West Road - Seg .1	Semoran Blvd	Harrell Rd	Design	100	Feb 2009	TBD		Juan Curi
<b>Roadway</b>	East-West Road - Seg. 2	Harrell Rd	Dean Rd	Design	90	Dec 2009	TBD		Damian Czapka
<b>Roadway</b>	Rouse Rd Section 2	Colonial Dr (SR 50)	Corporate Blvd	Construction	65	Apr 2010	Jan 2008	Apr 2010	Julie Naditz
<b>Roadway</b>	Woodbury Rd Ext.	Colonial Dr (SR 50)	Challenger Pkwy	Bid	50	Dec 2009	Dec 2009	Mar 2010	Abdul Azim
<b>Sidewalk</b>	Bancroft Blvd.	Starry Street	N. of Nettleton St.	Design	70	May 2010	Oct 2010	Jul 2010	Juan Curi
<b>Sidewalk</b>	Lake Pickett Rd	Colonial Dr	Country Place Dr	Design	100	Sep 2008	Apr 2010	Jul 2010	Juan Curi
<b>Sidewalk</b>	Lake Price Dr	Boca Woods Dr	N. Tanner Rd	Design	100	Nov 2009	Jan 2010	May 2010	Juan Curi

# Commission District 5

## Transportation Planning Division

*October 2009 Monthly Report*

PROJECT				CURRENT			CONSTRUCTION		
Type	Project Name	Project Location		Phase	%	Phase Comp.	Start	Complete	Manager
		From:	To:						
FDOT	I-4 (Special Use/Express Lns)	Kirkman Rd	SR 434 Seminole County	Design			TBA		FDOT
FDOT	SR 424/434	Par St	Callaway Dr	Resurface			Jul 2012		FDOT
FDOT	SR 426 Fairbanks Road	I-4	US 17/92	Resurface			July 2011		FDOT
FDOT	SR 438 (Silver Star Rd) C	US 441	Smith St/Coolidge	Resurface			Jul 2009		FDOT
FDOT	SR 50 (Colonial Dr) E2	E of SR 417 (GreeneWay)	CR 425 (Dean Rd)	Construction			Dec 2010		FDOT
FDOT	SR 50 (Colonial Dr) E3	CR 425 (Dean Rd)	E of Old Cheney Hwy	Design			Aug 2012		FDOT
FDOT	SR 527 (Orange Ave)	Colonial Dr	Orlando Ave	Resurface			Jul 2009		FDOT
OOCEA	SR 414	East of Hiawasse	East of SR 441	Construction	99		Jun 2007	Jun 2009	OOCEA

# Commission District 6

## Public Works Engineering Division

### *November 2009 Monthly Report*

PROJECT				CURRENT			CONSTRUCTION		
Type	Project Name	Project Location		Phase	%	Phase Comp.	Start	Complete	Manager
		From:	To:						
Roadway	Holden Ave I(Phase I)	John Young Pkwy	Orange Blossom Tr	Design	100	Jul 2009	Jan 2012	Jan 2014	Roberto Ng
Roadway	International Drive	North Westwood Blvd	South Westwood Blvd	RFP	70	Nov 2009	Jun 2011	Dec 2012	Abdul Azim
Roadway	John Young Pkwy Connec. IA	International Dr	Tradeshow Blvd	Construction	99	Oct 2009	May 2008	Oct 2009	Julie Naditz
Roadway	John Young Pkwy Connec. IB/IIA	Tradeshow Blvd	East of Lake Cay	Design	93	May 2010	Nov 2010	Nov 2012	Roberto Ng
Roadway	John Young Pkwy Connec. IIC	West of Universal Blvd	West of Shingle Creek	Construction	99	Oct 2009	Jun 2007	Oct 2009	Julie Naditz
Roadway	John Young Pkwy Connec. IIIA	West of Shingle Creek	East of Shingle Creek	Design	90	Dec 2009	Jun 2010	Jun 2012	Roberto Ng
Roadway	John Young Pkwy Connec. IIIB	East of Shingle Creek	JYP	Design	5	Mar 2010	Sep 2010	Sep 2012	Roberto Ng
Roadway	John Young Pkwy IIA	Beachline Expwy (SR 528)	Fl Turnpike	Design	5	Mar 2010	Sep 2010	Sep 2012	Roberto Ng
Roadway	John Young Pkwy IIB	Commodity Cr	Florida's Turnpike	Study	75	Dec 2009	Jan 2014	Jan 2016	Roberto Ng
Roadway	Texas Ave	Oak Ridge Rd	Holden Ave	Design	70	May 2010	TBD		Abdul Azim
Sidewalk	29th St	Rio Grande Ave	City of Orlando	Construction	0	Jul 2010	May 2010	Jul 2010	Julie Naditz

# Commission District 6

## Transportation Planning Division

*October 2009 Monthly Report*

PROJECT				CURRENT			CONSTRUCTION		
Type	Project Name	Project Location		Phase	%	Phase Comp.	Start	Complete	Manager
		From:	To:						
FDOT	I-4	Sand Lake Rd	Conroy Rd	Resurface			July 2012		FDOT
FDOT	I-4 (Special Use/Express Lanes)	Kirkman Rd	SR 434 in Seminole Co.	Design			Jul 2013		FDOT
FDOT	SR 438 (Silver Star Rd) B	CR 435 (Hiawassee Rd)	Princeton St	Resurface			Jul 2009		FDOT
FDOT	SR 482 (Sand Lake Rd)	I-4	Presidents Dr	Design	85		TBA		FDOT
FDOT	SR 50 (Colonial Dr) W5	Good Homes Rd	Pine Hills Rd	Construction			Jan 2009		FDOT
Roadway	SR 482 (Sand Lake Road)	Presidents Dr	US 441	Design	94		Jun 2009		FDOT