

**EAST-WEST ROAD SEGMENT 2
FINAL DESIGN PROJECT STATUS**

TASK	BEGIN DATE	DUE DATE	MONTH																							
			Apr-04	May-04	Jun-04	Jul-04	Aug-04	Sep-04	Oct-04	Nov-04	Dec-04	Jan-05	Feb-05	Mar-05	Apr-05	May-05	Jun-05	Jul-05	Aug-05	Sep-05	Oct-05	Nov-05	Dec-05	Jan-06		
Design & ROW Survey																										
Roadway & Bridge Topography, DTM	3/30/2004	6/7/2004																								
Locate Underground Utilities	4/21/2004	6/15/2004																								
Roadway Reference Points	10/27/2004	11/15/2004																								
Drainage Survey	6/8/2004	6/30/2004																								
Centerline of Construction Alignment & Underground Utilities	10/6/2004	10/26/2004																								
Random Underground Utilities	9/15/2004	10/12/2004																								
Drainage Outfall & Pond Survey	10/13/2004	11/9/2004																								
Geotechnical Investigation																										
Random Roadway & Box Culvert Borings	6/10/2004	6/16/2004																								
Retaining Wall & Signal Borings	10/13/2004	10/19/2004																								
Bridge Borings	8/2/2004	8/20/2004																								
Roadway & Pond Borings	9/15/2004	10/12/2004																								
Reports																										
Geotechnical Roadway Report	10/13/2004	3/25/2005																								
Geotechnical Bridge Report	8/23/2004	4/11/2005																								
Geotechnical Wall & Signal Report	10/20/2004	1/6/2005																								
Bridge Concept Report	7/26/2004	9/24/2004																								
Design Submittals																										
30% Roadway Plans Package	5/14/2004	9/28/2004																								
30% Structure Plans Package	1/31/2005	4/11/2005																								
60% Complete Roadway Plans Package	12/2/2005	4/22/2005																								
90% Complete Roadway Plans Package	6/27/2005	9/26/2005																								
100% Complete Roadway Plans Package	10/11/2005	11/15/2005																								
Final Roadway Plans Package	11/23/2005	12/21/2005																								

Progress Task Legend: Task Completed
 Task To Be Completed